



## Winchester Street Project Update 7/8/22

**Good Afternoon!** Welcome to week 2 of schedule updates for the Winchester Street Reconstruction Project. Below please see the expected work for next week. While we attempt to provide as much detail as we can, changes are always possible. We recommend that you avoid the work zone and find alternate routes if possible.

[Click here](#) to see photos of work this week.

As always, please check out the [project website](#) or the [Keene Public Works Facebook page](#) for updates as the project progresses. Thank you!

### Week of July 11:

- **Traffic will not be shifted Monday, July 11, 2022 as originally planned.** Delays for the temporary traffic signal require delaying this work. Further updates will be provided once this is scheduled.
- Remove of trees needed to accommodate overhead utility relocations
- Eversource will continue overhead utility relocations
- Remove concrete medians and provide temporary pavement south of Key Road (*Delayed from this week*)



Area of median removal highlighted in red, looking north from Route 101 roundabout

If you have any questions regarding this post please call our office at 603-352-6550.

City of Keene, Public Works Department

